



ARRA FHWA Award 0025033

As of 12/14/2014

Award Date: **10/16/2009**

[Click for 1512 Report](#)

ARRA Type: **Local**

Project Status: **Fully Completed**

Project Name: **Kickapoo Rd, McRaven Rd, Williamson Rd, Clinton-Tinnin Rd, Magnolia Rd**

Award Description: **Highway Infrastructure Investment Grants**

Project Description: **The city of Clinton will replace 4 bridges: Kickapoo Road over Bogue Chitto Creek, Clinton-Tennin Road over Straight Fence Creek, McRaven Road over Smith creek, and Magnolia Road over Branch-Bogue Chitto Creek, Hinds county.**

Infrastructure Rationale: **Bridge Replacement, No Added Capacity. Invest in transportation.**

Award Amount: **\$1,722,106.00**

Jobs Creation To Date: **24.00**

Total Federal ARRA Received: **\$1,722,105.00**

Location: **Clinton 39056**

Total Federal ARRA Expenditure: **\$1,722,104.00**

Sub Award: **STP-0025-00(033)LPA**

Sub Award Date: **12/22/2009**

Sub DUNS: **092103878**

Sub Award Amount: **\$1,537,363.00**

VENDOR PAYMENTS

Vendor Name: **Key, LLC**

DUNS: **199723771**

Payment: **\$1,526,751.00**

MDOT PROJECTS

Project Number: **105586-701000**

Responsible Agency: **LPA**

Location: **District 5, Hinds County**

Plan Begin: **11/5/2009**

Total Estimated Cost: **\$1,315,362.36**

Plan End: **9/1/2010**

Total Expended: **\$1,537,468.34**

Termini: **City of Clinton - Bridge Replacement - 4 Sites/Off-System**

Project Number: **105586-701000**

Responsible Agency: **LPA**

Location: **District 5, Hinds County**

Plan Begin: **11/5/2009**

Total Estimated Cost: **\$222,106.00**

Plan End: **9/1/2010**

Total Expended: **\$1,537,468.34**

Termini: **City of Clinton - Bridge Replacement - 4 Sites/Off-System**

Project Number: **105586-705000**

Responsible Agency: **LPA**

Location: **District 5, Hinds County**

Plan Begin: **11/5/2009**

Total Estimated Cost: **\$184,743.00**

Plan End: **9/1/2010**

Total Expended: **\$184,743.00**

Termini: **Bridge Replacement - 5 Sites/Off-System**



PROJECT MAP

Tile server timeout: The tile server took longer than 10000 milliseconds t

Tile server timeout: The tile server took longer than 10000 milliseconds t

Tile server timeout: The tile server took longer than 10000 milliseconds t

Tile server timeout: The tile server took longer than 10000 milliseconds t

Tile server timeout: The tile server took longer than 10000 milliseconds t

Tile server timeout: The tile server took longer than 10000 milliseconds t

Tile server timeout: The tile server took longer than 10000 milliseconds t

Tile server timeout: The tile server took longer than 10000 milliseconds t



Tile server timeout: The tile server took longer than 10000 milliseconds t

Tile server timeout: The tile server took longer than 10000 milliseconds t

Tile server timeout: The tile server took longer than 10000 milliseconds t

Tile server timeout: The tile server took longer than 10000 milliseconds t

Tile server timeout: The tile server took longer than 10000 milliseconds t

Tile server timeout: The tile server took longer than 10000 milliseconds t

Tile server timeout: The tile server took longer than 10000 milliseconds t

