



ARRA FHWA Award 0210021

As of 12/14/2014

Award Date: **1/26/2010**

[Click for 1512 Report](#)

ARRA Type: **Local**

Project Status: **Completed 50% or more**

Project Name: **City of Hattiesburg - Chain Park Trail - Phase 2**

Award Description: **Highway Infrastructure Investment Grants**

Project Description: **The city of Hattiesburg will construct a bikepath beginning Construction of a park along the Leaf River and construction of a multi-use trail. This project will improve bike access.**

Infrastructure Rationale: **Facilities for Pedestrians and Bicycles. Preserve/Create jobs; and economic recovery. Invest in transportation.**

Award Amount: **\$490,794.00**

Jobs Creation To Date: **10.18**

Total Federal ARRA Received: **\$490,794.00**

Location: **Hattiesburg 39465**

Total Federal ARRA Expenditure: **\$490,792.00**

Sub Award: **STP-0210-00(021)LPA**

Sub Award Date: **5/19/2010**

Sub DUNS: **079448130**

Sub Award Amount: **\$434,411.00**

VENDOR PAYMENTS

Vendor Name: **Sullivan Enterprises, Inc.**

DUNS: **046865234**

Payment: **\$432,211.00**

MDOT PROJECTS

Project Number: **105245-702000**

Responsible Agency: **LPA**

Location: **District 6, Forrest County**

Plan Begin: **11/1/2009**

Total Estimated Cost: **\$434,411.20**

Plan End: **1/1/2011**

Total Expended: **\$434,411.20**

Termini: **City of Hattiesburg - Chain Park Trail - Phase 2**

Project Number: **105245-705000**

Responsible Agency: **LPA**

Location: **District 6, Forrest County**

Plan Begin: **11/1/2009**

Total Estimated Cost: **\$56,383.00**

Plan End: **1/1/2011**

Total Expended: **\$56,383.00**

Termini: **City of Hattiesburg - Chain Park Trail**



PROJECT MAP

