



ARRA FHWA Award 0311018

As of 12/14/2014

Award Date: **4/24/2009**

[Click for 1512 Report](#)

ARRA Type: **MDOT**

Project Status: **Completed 50% or more**

Project Name: **MISS 305 FROM COCKRUM TO LEWISBURG BR NOS. 14.9, 15.2,15.3,15.6**

Award Description: **Highway Infrastructure Investment Grants**

Project Description: **This project will replace 4 bridges on MS Highway 305 from Cockrum to Lewisburg in Desoto county.**

Infrastructure Rationale: **Bridge Replacement, No Added Capacity. Preserve/Create jobs; and economic recovery. Invest in transportation.**

Award Amount: **\$8,626,836.00**

Jobs Creation To Date: **155.01**

Total Federal ARRA Received: **\$8,626,836.00**

Location: **Hernando 38632**

Total Federal ARRA Expenditure: **\$7,890,215.00**

VENDOR PAYMENTS

Vendor Name: **Talbot Bros Cont Colnc & Talbot Bros Grading Colnc, AJV**

DUNS: **046642963**

Payment: **\$6,270,918.00**

Service Description: **Replacing 4 bridges on MS Hwy 305**

Vendor Name: **Talbot Bros Cont Colnc & Talbot Bros Grading Colnc, AJV**

DUNS: **046642963**

Payment: **\$1,619,297.00**

Service Description: **Replacing 4 bridges on MS Hwy. 305**

MDOT PROJECTS

Project Number: **103318-302000**

Responsible Agency: **MDOT**

Location: **District 2, Desoto County**

Route: **305**

Plan Begin: **5/5/2009**

Total Estimated Cost: **\$1,083,665.45**

Plan End: **8/3/2011**

Project Let: **5/26/2009**

Total Expended: **\$8,670,708.09**

Termini: ****MISS 305 FROM COCKRUM TO LEWISBURG BR NOS. 14.9, 15.2,15.3,15.6**

Project Number: **103318-302000**

Responsible Agency: **MDOT**

Location: **District 2, Desoto County**

Route: **305**

Plan Begin: **5/5/2009**

Total Estimated Cost: **\$7,586,908.15**

Plan End: **8/3/2011**

Project Let: **5/26/2009**

Total Expended: **\$8,670,708.09**

Termini: ****MISS 305 FROM COCKRUM TO LEWISBURG BR NOS. 14.9, 15.2,15.3,15.6**



PROJECT MAP

