

ARRA FHWA Award 0024041

Award Date: 8/25/2010 Click for 1512 Report

ARRA Type: MDOT Project Status: Completed 50% or more

Project Name: US45 FROM CARSON RD. TO 4 MI. SO. OF US82

Award Description: Highway Infrastructure Investment Grants

Project Description: This project will construct additional lanes on US 45 from Carson Raod to 4 miles south of

US 82 in Lowndes county.

Infrastructure Rationale: 4R Reconstruction, No Added Capacity. Preserve/Create jobs; and economic recovery.

Invest in transportation.

Award Amount: \$5,718,247.00 Jobs Creation To Date: 148.23

Total Federal ARRA Received: \$5,718,247.00 Location: Columbus 39701

Total Federal ARRA Expenditure: \$4,965,786.00

VENDOR PAYMENTS

Vendor Name: { name not entered }

DUNS: **102085032** Payment: **\$4,965,782.00**

Service Description: Grade, Drain and Bridge construction on US 45 from Carson Road to 4 miles south of US

82.

MDOT PROJECTS

Project Number: 102090-301000 Responsible Agency: MDOT

Location: District 1, Lowndes County Route: 45

Plan Begin: **9/8/2010** Total Estimated Cost: **\$322,800.00**

Plan End: 12/6/2012 Project Let: 9/28/2010 Total Expended: \$5,755,380.21

Termini: US 45 FROM CARSON RD. TO 4 MI. SO. OF US82 P. E. 100976/1000, 100094

Project Number: 102090-301000 Responsible Agency: MDOT

Location: District 1, Lowndes County Route: 45

Plan Begin: **9/8/2010** Total Estimated Cost: **\$719,426.70**

Plan End: 12/6/2012 Project Let: 9/28/2010 Total Expended: \$5,755,380.21

Termini: US 45 FROM CARSON RD. TO 4 MI. SO. OF US82 P. E. 100976/1000, 100094

Project Number: 102090-301000 Responsible Agency: MDOT

Location: District 1, Lowndes County Route: 45

Plan Begin: 9/8/2010 Total Estimated Cost: \$4,713,153.51

Plan End: 12/6/2012 Project Let: 9/28/2010 Total Expended: \$5,755,380.21

Termini: US 45 FROM CARSON RD. TO 4 MI. SO. OF US82 P. E. 100976/1000, 100094



ARRA FHWA Award 0024041

PROJECT MAP



Tile server timeout: The tile server took longer than 10000 milliseconds t Tile server timeout: The tile server took longer than 10000 milliseconds t Tile server timeout: The tile server took longer than 10000 milliseconds t

Tile server timeout: The tile server took longer than 10000 milliseconds t Tile server timeout: The tile server took longer than 10000 milliseconds t Tile server timeout: The tile server took longer than 10000 milliseconds t Tile server timeout: The tile server took longer than 10000

milliseconds t

Tile server timeout: The tile server took longer than 10000 milliseconds t Tile server timeout: The tile server took longer than 10000 milliseconds t Tile server timeout: The tile server took longer than 10000 milliseconds t Tile server timeout: The tile server took longer than 10000 milliseconds t

Tile server timeout: The tile server took longer than 10000 milliseconds t Tile server timeout: The tile server took longer than 10000 milliseconds t Tile server timeout: The tile server took longer than 10000 milliseconds t Tile server timeout: The tile server took longer than 10000

milliseconds t

9500 km

5500 mi

© 2010 NAVTEQ, © 2010 Intermap, © 2014 Microsoft Corporation