



ARRA FHWA Award 0211105

As of 12/14/2014

Award Date: **12/2/2009**

[Click for 1512 Report](#)

ARRA Type: **Local**

Project Status: **Completed 50% or more**

Project Name: **Goodman Rd. - Goodman Rd. - Sidewalk & Tulane Road - Pave**

Award Description: **Highway Infrastructure Investment Grants**

Project Description: **The city of Horn Lake will construct a sidewalk along Goodman Rd. from Horn Lake Rd. to Hurt Rd. and pave Tulane Rd. from Nail Rd to Goodman Rd. This project will improve pedestrian access along Goodman Road.**

Infrastructure Rationale: **Other. Preserve/Create jobs; and economic recovery. Invest in transportation.**

Award Amount: **\$418,027.00**

Jobs Creation To Date: **7.20**

Total Federal ARRA Received: **\$418,027.00**

Location: **Horn Lake 38637**

Total Federal ARRA Expenditure: **\$410,011.00**

Sub Award: **STP-0021-01(105)LPA**

Sub Award Date: **2/19/2010**

Sub DUNS: **132941407**

Sub Award Amount: **\$362,478.00**

VENDOR PAYMENTS

Vendor Name: **{ name not entered }**

DUNS: **034763821**

Payment: **\$354,762.00**

MDOT PROJECTS

Project Number: **105678-701000**

Responsible Agency: **LPA**

Location: **District 2, Desoto County**

Plan Begin: **11/1/2009**

Total Estimated Cost: **\$354,763.00**

Plan End: **5/1/2010**

Total Expended: **\$362,495.70**

Termini: **City of Horn Lake - Construct sidewalk along Goodman Rd. from Horn Lake Rd. to Hurt Rd. and pave Tulane Rd. from Nail Rd to Goodman Rd.**

Project Number: **105678-705000**

Responsible Agency: **MDOT**

Location: **District 2, Desoto County**

Plan Begin: **11/1/2009**

Total Estimated Cost: **\$63,264.00**

Plan End: **5/1/2010**

Total Expended: **\$55,549.20**

Termini: **City of Horn Lake - Sidewalk**



PROJECT MAP

