



ARRA FHWA Award 0211106

As of 12/14/2014

Award Date: **12/2/2009**

[Click for 1512 Report](#)

ARRA Type: **Local**

Project Status: **Fully Completed**

Project Name: **MS Hwy 302 - MS Hwy 302 & Windchase Blvd**

Award Description: **Highway Infrastructure Investment Grants**

Project Description: **The city of Horn Lake will install a traffic signal and make other improvements at Goodman Road and Windchase Drive. This project will improve traffic operations at this intersection.**

Infrastructure Rationale: **Other. Preserve/Create jobs; and economic recovery. Invest in transportation.**

Award Amount: **\$170,122.00**

Jobs Creation To Date: **2.05**

Total Federal ARRA Received: **\$170,121.00**

Location: **Horn Lake 38637**

Total Federal ARRA Expenditure: **\$170,119.00**

Sub Award: **STP-0021-01(106)LPA**

Sub Award Date: **2/19/2010**

Sub DUNS: **132941407**

Sub Award Amount: **\$133,862.00**

VENDOR PAYMENTS

Vendor Name: **{ name not entered }**

DUNS: **092108976**

Payment: **\$132,317.00**

MDOT PROJECTS

Project Number: **105681-701000**

Responsible Agency: **LPA**

Location: **District 2, Desoto County**

Plan Begin: **9/1/2009**

Total Estimated Cost: **\$133,450.16**

Plan End: **12/1/2009**

Total Expended: **\$133,450.16**

Termini: **City of Horn Lake - Signalization at Goodman Road and Windchase Drive.**

Project Number: **105681-705000**

Responsible Agency: **MDOT**

Location: **District 2, Desoto County**

Plan Begin: **9/1/2009**

Total Estimated Cost: **\$36,688.25**

Plan End: **12/1/2009**

Total Expended: **\$36,688.25**

Termini: **City of Horn Lake - Goodman Rd Signal**



PROJECT MAP

ne
r
ds

Tile server timeout: The tile server took longer than 10000 milliseconds to respond.

Tile server timeout: The tile server took longer than 10000 milliseconds to respond.

Tile server timeout: The tile server took longer than 10000 milliseconds to respond.

Tile server timeout: The tile server took longer than 10000 milliseconds to respond.

2 m
8 ft