



ARRA FHWA Award 0551095

As of 12/14/2014

Award Date: **8/27/2009**

[Click for 1512 Report](#)

ARRA Type: **MDOT**

Project Status: **Completed 50% or more**

Project Name: **Copiah County Rest Area Site Improvements - I-55 North & South**

Award Description: **Highway Infrastructure Investment Grants**

Project Description: **This project will add new landscaping, irrigation, benches, sidewalks, and picnic areas to the I-55 Rest Area in Copiah County - North Bound Lanes.**

Infrastructure Rationale: **Other. Preserve/Create jobs; and economic recovery. Invest in transportation.**

Award Amount: **\$760,900.00**

Jobs Creation To Date: **35.13**

Total Federal ARRA Received: **\$760,900.00**

Location: **Wesson 39191**

Total Federal ARRA Expenditure: **\$760,899.00**

VENDOR PAYMENTS

Vendor Name: **Clear River Construction Company, Inc.**

DUNS: **151828795**

Payment: **\$610,598.00**

Service Description: **Construction necessary for Site Improvements on the Copiah County Rest Areas on I-55 Northbound and Southbound**

MDOT PROJECTS

Project Number: **105571-301000**

Responsible Agency: **MDOT**

Location: **District 3, Copiah County**

Route: **55**

Plan Begin: **10/7/2009**

Total Estimated Cost: **\$404,026.46**

Plan End: **9/29/2010**

Project Let: **10/27/2009**

Total Expended: **\$404,026.46**

Termini: ****I-55 Rest Area in Copiah County-North Bound Lanes**

Project Number: **105571-303000**

Responsible Agency: **MDOT**

Location: **District 3, Copiah County**

Route: **55**

Plan Begin: **10/7/2009**

Total Estimated Cost: **\$391,132.13**

Plan End: **9/29/2010**

Project Let: **10/27/2009**

Total Expended: **\$391,132.13**

Termini: ****I-55 Rest Area in Copiah County - South Bound Lanes**



PROJECT MAP

