



ARRA FHWA Award 0554091

As of 12/14/2014

Award Date: **8/26/2009**

[Click for 1512 Report](#)

ARRA Type: **MDOT**

Project Status: **Completed 50% or more**

Project Name: **Desoto County Rest Area - Site Improvements - I-55**

Award Description: **Highway Infrastructure Investment Grants**

Project Description: **This project will add new landscaping, irrigation, benches, sidewalks, and picnic areas to the I-55 Desoto County Rest Area, Desoto county.**

Infrastructure Rationale: **Other. Preserve/Create jobs; and economic recovery. Invest in transportation.**

Award Amount: **\$498,300.00**

Jobs Creation To Date: **12.09**

Total Federal ARRA Received: **\$498,300.00**

Location: **Hernando 38632**

Total Federal ARRA Expenditure: **\$460,584.00**

VENDOR PAYMENTS

Vendor Name: **Hemphill Construction Comapany, Inc.**

DUNS: **047754098**

Payment: **\$460,584.00**

Service Description: **Construction necessary for site improvements to the Desoto County Rest Area on I-55**

MDOT PROJECTS

Project Number: **105575-301000**

Responsible Agency: **MDOT**

Location: **District 2, Desoto County**

Route: **55**

Plan Begin: **10/7/2009**

Total Estimated Cost: **\$498,300.00**

Plan End: **12/27/2010**

Project Let: **10/27/2009**

Total Expended: **\$500,876.84**


Termini: ****I-55 Rest Area in Desoto County**



ARRA FHWA Award 0554091

As of 12/14/2014

PROJECT MAP



9500 km

5500 mi

© 2010 NAVTEQ, © 2010 Intermap, © 2014 Microsoft Corporation