



ARRA FHWA Award 0012024

As of 12/14/2014

Award Date: **11/18/2009**

[Click for 1512 Report](#)

ARRA Type: **Local**

Project Status: **Completed 50% or more**

Project Name: **Intersection of Hwy 6 & Lakewood/Power Dr. (70), Intersection of Hwy 6 & Keating Rd, Intersection of Hwy 6 & US 51 (70)**

Award Description: **Highway Infrastructure Investment Grants**

Project Description: **The city of Batesville will install traffic signals and make other improvements at various locations. MS Hwy 6 at Lakewood/Power Dr.; MS Hwy 6 at Keating/Woodland Rd.; and MS Hwy 6 at US Hwy 51. This project will improve traffic operations and safety at these intersections.**

Infrastructure Rationale: **Traffic Management Engineering - HOV. Preserve/Create jobs; and economic recovery. Invest in transportation.**

Award Amount: **\$255,255.00**

Jobs Creation To Date: **7.33**

Total Federal ARRA Received: **\$255,255.00**

Location: **Batesville 38606**

Total Federal ARRA Expenditure: **\$255,255.00**

Sub Award: **STP-0012-00(024)LPA**

Sub Award Date: **2/12/2010**

Sub DUNS: **086941077**

Sub Award Amount: **\$186,564.00**

VENDOR PAYMENTS

Vendor Name: **{ name not entered }**

DUNS: **122688278**

Payment: **\$186,194.00**

MDOT PROJECTS

Project Number: **105653-701000**

Responsible Agency: **LPA**

Location: **District 2, Panola County**

Plan Begin: **10/10/2009**

Total Estimated Cost: **\$186,564.00**

Plan End: **4/1/2010**

Total Expended: **\$186,564.00**

Termini: **City of Batesville - Traffic Signal Upgrades at various locations. MS Hwy 6 at Lakewood/Power Dr.; MS Hwy 6 at Keating/Woodland Rd.; and MS Hwy 6 at US Hwy 51.**

Project Number: **105653-705000**

Responsible Agency: **LPA**

Location: **District 2, Panola County**

Plan Begin: **11/1/2009**

Total Estimated Cost: **\$68,691.00**

Plan End: **4/1/2010**

Total Expended: **\$68,691.45**

Termini: **Batesville - Signal Upgrades**



PROJECT MAP

