



ARRA FHWA Award 0054034

As of 12/14/2014

Award Date: **3/27/2009**

[Click for 1512 Report](#)

ARRA Type: **Local**

Project Status: **Completed 50% or more**

Project Name: **BENSON-HERRON ROAD**

Award Description: **Highway Infrastructure Investment Grants**

Project Description: **This project will replace the bridge over Bobo Creek on Benson Herron Road 1.5 miles southwest from the town of Courtland, Panola county.**

Infrastructure Rationale: **Bridge Replacement, No Added Capacity. Preserve/Create jobs; and economic recovery. Invest in transportation.**

Award Amount: **\$295,986.00**

Jobs Creation To Date: **4.92**

Total Federal ARRA Received: **\$295,986.00**

Location: **Sardis 38666**

Total Federal ARRA Expenditure: **\$295,986.00**

Sub Award: **BR 0054 34 B**

Sub Award Date: **5/20/2009**

Sub DUNS: **073540031**

Sub Award Amount: **\$297,600.00**

VENDOR PAYMENTS

Vendor Name: **Endevco, Inc**

DUNS: **021941984**

Payment: **\$295,986.00**

MDOT PROJECTS

Project Number: **105543-301000**

Responsible Agency: **SA**

Location: **District 2, Panola County**

Plan Begin: **3/27/2009**

Total Estimated Cost: **\$295,986.61**

Plan End: **3/27/2011**

Total Expended: **\$295,986.61**

Termini: ****REPL BR BENSON HERRON RD-ARRA FUNDS**



PROJECT MAP

