



ARRA FHWA Award 0063037

As of 12/14/2014

Award Date: **3/26/2009**

[Click for 1512 Report](#)

ARRA Type: **MDOT**

Project Status: **Completed 50% or more**

Project Name: **US 78: UPGRADE TO INTERSTATE STANDARDS MCCULLOUGH BLDV @ BELDEN TO US 45**

Award Description: **Highway Infrastructure Investment Grants**

Project Description: **This project will upgrade approximately 5 miles of US Highway 78 in Tupelo to interstate standards McCullough Boulevard @ Belden to US 45. This includes shoulder paving, guardrail upgrade, rumble strips and fencing.**

Infrastructure Rationale: **Other. Preserve/Create jobs; and economic recovery. Invest in transportation.**

Award Amount: **\$2,976,283.00**

Jobs Creation To Date: **11.82**

Total Federal ARRA Received: **\$2,976,283.00**

Location: **Tupelo 38804**

Total Federal ARRA Expenditure: **\$2,976,282.00**

VENDOR PAYMENTS

Vendor Name: **W.G. Construction Co, Inc.**

DUNS: **069891948**

Payment: **\$2,886,285.00**

Service Description: **Upgrading approximately 5 miles of US Hwy 78 in Tupelo**

MDOT PROJECTS

Project Number: **104095-310000**

Responsible Agency: **MDOT**

Location: **District 1, Lee County**

Route: **78**

Plan Begin: **4/1/2009**

Total Estimated Cost: **\$2,982,124.78**

Plan End: **9/16/2009**

Project Let: **4/28/2009**

Total Expended: **\$2,982,124.78**

Termini: ****US 78: UPGRADE TO INTERSTATE STANDARDS MCCULLOUGH BLDV @ BELDEN TO US 45**



PROJECT MAP

