



# ARRA FHWA Award 0063038

As of 12/14/2014

Award Date: **6/25/2010**

[Click for 1512 Report](#)

ARRA Type: **MDOT**

Project Status: **Completed 50% or more**

Project Name: **US 78 Tremont Welcome Center - North Bound Landscaping**

Award Description: **Highway Infrastructure Investment Grants**

Project Description: **This project will add new landscaping to the US 78 Tremont Welcome Center on the North Bound Lane in Itawamba county.**

Infrastructure Rationale: **Landscaping and Other Scenic Beautification. Preserve/Create jobs; and economic recovery. Invest in transportation.**

Award Amount: **\$100,000.00**

Jobs Creation To Date: **3.11**

Total Federal ARRA Received: **\$100,000.00**

Location: **Tremont 38876**

Total Federal ARRA Expenditure: **\$99,999.00**

## VENDOR PAYMENTS

Vendor Name: **J.M. Duncan, Inc.**

DUNS: **020453043**

Payment: **\$83,981.00**

Service Description: **US 78-Tremont Welcome Center NB-Landscape**

## MDOT PROJECTS

Project Number: **105816-301000**

Responsible Agency: **MDOT**

Location: **District 1, Itawamba County**

Plan Begin: **7/27/2010**

Total Estimated Cost: **\$100,000.00**

Plan End: **6/24/2011**

Project Let: **7/27/2010**

Total Expended: **\$100,000.00**

Termini: **US 78-Tremont Welcome Center NB-Landscape**



PROJECT MAP

