



ARRA FHWA Award 0142061

As of 12/14/2014

Award Date: **3/19/2009**

[Click for 1512 Report](#)

ARRA Type: **MDOT**

Project Status: **Fully Completed**

Project Name: **US 98 from the west end of the Tylertown bypass to the east end of the Tylertown bypass**

Award Description: **Highway Infrastructure Investment Grants**

Project Description: **This project will resurface and extend the life of the pavement on approximately 5 miles of US Highway 98 from the west end of the Tylertown bypass to the east end of the Tylertown bypass, Walthall county.**

Infrastructure Rationale: **4R Resurfacing. Preserve/Create jobs; and economic recovery. Invest in transportation.**

Award Amount: **\$1,702,338.00**

Jobs Creation To Date: **40.48**

Total Federal ARRA Received: **\$1,702,338.00**

Location: **Tylertown 39667**

Total Federal ARRA Expenditure: **\$1,702,338.00**

VENDOR PAYMENTS

Vendor Name: **{ name not entered }**

DUNS: **005837737**

Payment: **\$1,650,108.00**

Service Description: **Overlaying approximately 5 miles of US Hwy 98 at Tylertown**

MDOT PROJECTS

Project Number: **105472-301000**

Responsible Agency: **MDOT**

Location: **District 7, Walthall County**

Route: **98**

Plan Begin: **4/1/2009**

Total Estimated Cost: **\$1,716,344.00**

Plan End: **9/2/2009**

Project Let: **4/28/2009**

Total Expended: **\$1,716,344.00**

Termini: ****US 98 from the west end of the Tylertown bypass to the east end of the Tylertown bypass**



PROJECT MAP

