



ARRA FHWA Award 0161029

As of 12/14/2014

Award Date: **3/19/2009**

[Click for 1512 Report](#)

ARRA Type: **MDOT**

Project Status: **Completed 50% or more**

Project Name: **SR 8 FROM CLEVELAND TO SUNFLOWER C.L. (ADD 2 LNS) & SR 8 FROM BOLIVAR C.L. TO RULEVILLE (ADD 2 LNS)**

Award Description: **Highway Infrastructure Investment Grants**

Project Description: **This project will construct 2 additional lanes on State Route 8 between Cleveland and Ruleville in Bolivar and Sunflower Counties.**

Infrastructure Rationale: **4R Reconstruction, No Added Capacity. Preserve/Create jobs; and economic recovery. Invest in transportation.**

Award Amount: **\$7,531,712.00**

Jobs Creation To Date: **260.79**

Total Federal ARRA Received: **\$7,531,712.00**

Location: **Cleveland 38732**

Total Federal ARRA Expenditure: **\$6,555,164.00**

VENDOR PAYMENTS

Vendor Name: **L & T Constuction, Inc.**

DUNS: **956209050**

Payment: **\$6,555,164.00**

Service Description: **Grading, draining and bridge work necessary to add 2 lanes to SR 8 between Cleveland and Ruleville**

Vendor Name: **Zurich American Insurance Company**

DUNS: **061370131**

Payment: **\$0.00**

Service Description: **Grading, draining and bridge work necessary to add 2 lanes to SR 8 between Cleveland and Ruleville**

MDOT PROJECTS

Project Number: **102155-301000**

Responsible Agency: **MDOT**

Location: **District 3, Bolivar County**

Route: **8**

Plan Begin: **4/1/2009**

Total Estimated Cost: **\$740,600.00**

Plan End: **7/9/2010**

Project Let: **4/28/2009**

Total Expended: **\$774,588.76**

Termini: ****SR 8 FROM CLEVELAND TO SUNFLOWER C.L. (ADD 2 LNS)**

Project Number: **102155-302000**

Responsible Agency: **MDOT**

Location: **District 3, Sunflower County**

Route: **8**

Plan Begin: **4/1/2009**

Total Estimated Cost: **\$6,791,112.00**

Plan End: **7/9/2010**

Project Let: **4/28/2009**

Total Expended: **\$6,992,793.86**

Termini: ****SR 8 FROM BOLIVAR C.L. TO RULEVILLE (ADD 2 LNS)**



PROJECT MAP

