



ARRA FHWA Award 0161033

As of 12/14/2014

Award Date: **4/23/2009**

[Click for 1512 Report](#)

ARRA Type: **MDOT**

Project Status: **Fully Completed**

Project Name: **SR 8 Bolivar County Hospital to Ruleville**

Award Description: **Highway Infrastructure Investment Grants**

Project Description: **This project will resurface and extend the life of the pavement on State Route 8 from the Bolivar county Hospital to Ruleville, Bolivar and Sunflower county.**

Infrastructure Rationale: **4R Resurfacing. Preserve/Create jobs; and economic recovery. Invest in transportation.**

Award Amount: **\$2,416,348.00**

Jobs Creation To Date: **17.03**

Total Federal ARRA Received: **\$2,416,348.00**

Location: **Cleveland 38732**

Total Federal ARRA Expenditure: **\$2,416,346.00**

VENDOR PAYMENTS

Vendor Name: { name not entered }

DUNS: **007036676**

Payment: **\$2,342,195.00**

Service Description: **Overlaying approximately 10 miles of SR 8 near Cleveland**

MDOT PROJECTS

Project Number: **105483-301000**

Responsible Agency: **MDOT**

Location: **District 3, Bolivar County**

Plan Begin: **5/1/2009**

Total Estimated Cost: **\$997,315.77**

Plan End: **10/9/2009**

Project Let: **5/26/2009**

Total Expended: **\$997,315.77**

Termini: ****SR 8 Bolivar County Hospital to Ruleville**

Project Number: **105483-302000**

Responsible Agency: **MDOT**

Location: **District 3, Sunflower County**

Plan Begin: **5/1/2009**

Total Estimated Cost: **\$1,433,959.31**

Plan End: **10/9/2009**

Project Let: **5/26/2009**

Total Expended: **\$1,433,959.31**

Termini: ****SR 8 Bolivar County Hospital to Ruleville**



PROJECT MAP

