



ARRA FHWA Award 0168010

As of 12/14/2014

Award Date: **4/23/2009**

[Click for 1512 Report](#)

ARRA Type: **MDOT**

Project Status: **Completed 50% or more**

Project Name: **SR 570 BTW AMITE CL AND W CORP MCCOMB & SR 570 FR .58 MI WEST OF PIKE CTY LINE TO CTY LINE**

Award Description: **Highway Infrastructure Investment Grants**

Project Description: **This project will reconstruct the existing pavement, replace utilities, and improve safety on State Route 570 from .58 miles west of the Pike county line to the Pike county line and on State Route 570 between the Amite county line and the West Corporation of McComb in Amite and Pike county.**

Infrastructure Rationale: **New Construction Roadway. Preserve/Create jobs; and economic recovery. Invest in transportation.**

Award Amount: **\$6,372,500.00**

Jobs Creation To Date: **185.71**

Total Federal ARRA Received: **\$6,372,500.00**

Location: **Summit 39666**

Total Federal ARRA Expenditure: **\$6,048,980.00**

VENDOR PAYMENTS

Vendor Name: **{ name not entered }**

DUNS: **005837737**

Payment: **\$5,050,354.00**

Service Description: **Reconstructing SR 570 West of I-55 near McComb**

Vendor Name: **{ name not entered }**

DUNS: **005837737**

Payment: **\$998,626.00**

Service Description: **Reconstructing SR 570 West of I-55 near McComb**

MDOT PROJECTS

Project Number: **102384-301000**

Responsible Agency: **MDOT**

Location: **District 7, Amite County**

Route: **570**

Plan Begin: **5/9/2009**

Total Estimated Cost: **\$964,413.64**

Plan End: **5/17/2011**

Project Let: **6/23/2009**

Total Expended: **\$964,413.64**

Termini: ****SR 570 FR .58 MI WEST OF PIKE CTY LINE TO CTY LINE P.E. 100870**

Project Number: **102384-302000**

Responsible Agency: **MDOT**

Location: **District 7, Pike County**

Route: **570**

Plan Begin: **5/9/2009**

Total Estimated Cost: **\$5,505,758.78**

Plan End: **5/17/2011**

Project Let: **6/23/2009**

Total Expended: **\$5,505,758.78**

Termini: ****SR 570 BTW AMITE CL AND W CORP MCCOMB NOTE: P.E. IS 100838**



As of 12/14/2014

PROJECT MAP

