



# ARRA FHWA Award 0224034

As of 12/14/2014

Award Date: **3/19/2009**

[Click for 1512 Report](#)

ARRA Type: **MDOT**

Project Status: **Completed 50% or more**

Project Name: **SR 29 REPLACE BR 12.8 AT BLACK CREEK [BR # 12.8]**

Award Description: **Highway Infrastructure Investment Grants**

Project Description: **This project will replace a bridge on State Route 29 over Black Creek in Perry county.**

Infrastructure Rationale: **Bridge Replacement, No Added Capacity. Preserve/Create jobs; and economic recovery. Invest in transportation.**

Award Amount: **\$4,258,100.00**

Jobs Creation To Date: **51.55**

Total Federal ARRA Received: **\$4,258,100.00**

Location: **Brooklyn 39425**

Total Federal ARRA Expenditure: **\$3,997,906.00**

## VENDOR PAYMENTS

Vendor Name: **N.L.Carson Construction Co, Inc.**

DUNS: **114283927**

Payment: **\$3,753,229.00**

Service Description: **Replacing a bridge on SR 29 at Black Creek**

## MDOT PROJECTS

Project Number: **100775-301000**

Responsible Agency: **MDOT**

Location: **District 6, Perry County**

Route: **29**

Plan Begin: **4/9/2009**

Total Estimated Cost: **\$4,283,363.24**

Plan End: **11/18/2010**

Project Let: **4/28/2009**

Total Expended: **\$4,283,363.24**

Termini: **\*\*SR 29 REPLACE BR 12.8 AT BLACK CREEK [BR # 12.8]**



**PROJECT MAP**

