



ARRA FHWA Award 0310013

As of 12/14/2014

Award Date: **11/13/2009**

[Click for 1512 Report](#)

ARRA Type: **Local**

Project Status: **Completed 50% or more**

Project Name: **Pearl River Ave and Locust St Int. (7044) (0.08 mi.) , S. Magnolia St. from Pearl River Avenue to US 98 (7135)(1.00 mi.), and Summit St. from E. Georgia Ave. to Higgins Rd. (7146)(0.85 mi.)**

Award Description: **Highway Infrastructure Investment Grants**

Project Description: **The city of McComb will resurface and perform sidewalk Improvements to Pearl River Avenue, South Magnolia Street and Summit Street. This project will make the road smoother and extend the life of the pavement.**

Infrastructure Rationale: **Other. Preserve/Create jobs; and economic recovery. Invest in transportation.**

Award Amount: **\$760,469.00**

Jobs Creation To Date: **17.60**

Total Federal ARRA Received: **\$760,469.00**

Location: **McComb 39648**

Total Federal ARRA Expenditure: **\$760,468.00**

Sub Award: **STP-0310-00(013)LPA**

Sub Award Date: **1/29/2010**

Sub DUNS: **789096088**

Sub Award Amount: **\$637,418.00**

VENDOR PAYMENTS

Vendor Name: **{ name not entered }**

DUNS: **005837737**

Payment: **\$634,763.00**

MDOT PROJECTS

Project Number: **105621-701000**

Responsible Agency: **LPA**

Location: **District 7, Pike County**

Plan Begin: **9/1/2009**

Total Estimated Cost: **\$637,418.00**

Plan End: **3/1/2010**

Total Expended: **\$637,418.00**

Termini: **City of McComb - Pavement & Sidewalk Improvements to Pearl River Avenue, South Magnolia Street and Summit Street,**

Project Number: **105621-705000**

Responsible Agency: **MDOT**

Location: **District 7, Pike County**

Plan Begin: **9/1/2009**

Total Estimated Cost: **\$123,051.00**

Plan End: **3/1/2010**

Total Expended: **\$123,051.00**

Termini: **City of McComb -Pavement & Sidewalk Imp.**



PROJECT MAP

