



ARRA FHWA Award 0432015

As of 12/14/2014

Award Date: **3/26/2009**

[Click for 1512 Report](#)

ARRA Type: **MDOT**

Project Status: **Fully Completed**

Project Name: **SR 1 2.878 miles N SR 8 to Bungee Corp Turnoff**

Award Description: **Highway Infrastructure Investment Grants**

Project Description: **This project will resurface and extend the life of the pavement on approximately 11 miles of State Route 1 north of Rosedale in Bolivar county.**

Infrastructure Rationale: **4R Resurfacing. Preserve/Create jobs; and economic recovery. Invest in transportation.**

Award Amount: **\$2,959,122.00**

Jobs Creation To Date: **8.81**

Total Federal ARRA Received: **\$2,959,122.00**

Location: **Gunnison 38746**

Total Federal ARRA Expenditure: **\$2,959,122.00**

VENDOR PAYMENTS

Vendor Name: **{ name not entered }**

DUNS: **007036676**

Payment: **\$2,885,518.00**

Service Description: **Widening and overlaying approximately 11 miles of SR 1 north of Rosedale**

MDOT PROJECTS

Project Number: **105436-301000**

Responsible Agency: **MDOT**

Location: **District 3, Bolivar County**

Route: **1**

Plan Begin: **4/1/2009**

Total Estimated Cost: **\$2,972,786.22**

Plan End: **7/24/2009**

Project Let: **4/28/2009**

Total Expended: **\$2,972,786.22**

Termini: ****SR 1 - 2.878 miles North of SR 8 to Bunge Turnoff Road**



PROJECT MAP

