



# ARRA FHWA Award 0541050

As of 12/14/2014

Award Date: **3/3/2009**

[Click for 1512 Report](#)

ARRA Type: **MDOT**

Project Status: **Fully Completed**

Project Name: **SR 27 From Intersection of 27 & 28 to 10 miles North ending at end of maintenance section**

Award Description: **Highway Infrastructure Investment Grants**

Project Description: **This project will resurface and extend the life of the pavement on approximately 10 miles of State Route 27 north of Georgetown in Copiah county.**

Infrastructure Rationale: **4R Resurfacing. Preserve/Create jobs; and economic recovery. Invest in transportation.**

Award Amount: **\$3,193,584.00**

Jobs Creation To Date: **6.44**

Total Federal ARRA Received: **\$3,193,584.00**

Location: **Crystal Springs 39059**

Total Federal ARRA Expenditure: **\$3,193,584.00**

## VENDOR PAYMENTS

Vendor Name: **{ name not entered }**

DUNS: **005837737**

Payment: **\$3,136,984.00**

Service Description: **Widening and overlaying approximately 10 miles of SR 27 north of Georgetown**

## MDOT PROJECTS

Project Number: **105435-301000**

Responsible Agency: **MDOT**

Location: **District 3, Copiah County**

Route: **27**

Plan Begin: **3/1/2009**

Total Estimated Cost: **\$3,201,848.26**

Plan End: **7/15/2009**

Project Let: **3/24/2009**

Total Expended: **\$3,201,848.26**

Termini: **\*\*SR 27 From Intersection of 27 & 28 to 10 miles North ending at end of maintenance section**



# PROJECT MAP

