



ARRA FHWA Award 0552210

As of 12/14/2014

Award Date: **7/29/2009**

[Click for 1512 Report](#)

ARRA Type: **MDOT**

Project Status: **Completed 50% or more**

Project Name: **I-55 Rest Area in Holmes County-Site Improvements**

Award Description: **Highway Infrastructure Investment Grants**

Project Description: **This project will add new landscaping, irrigation, benches, sidewalks, and picnic areas to the rest area on I-55 Northbound north of Durant, Holmes county.**

Infrastructure Rationale: **Other. Preserve/Create jobs; and economic recovery. Invest in transportation.**

Award Amount: **\$530,884.00**

Jobs Creation To Date: **13.21**

Total Federal ARRA Received: **\$530,884.00**

Location: **West 39192**

Total Federal ARRA Expenditure: **\$316,057.00**

VENDOR PAYMENTS

Vendor Name: **Hemphill Construction Comapany, Inc.**

DUNS: **047754098**

Payment: **\$316,057.00**

Service Description: **Site Improvements to the Rest Area on I-55 Northbound north of Durant**

MDOT PROJECTS

Project Number: **105533-301000**

Responsible Agency: **MDOT**

Location: **District 3, Holmes County**

Route: **55**

Plan Begin: **8/1/2009**

Total Estimated Cost: **\$63,284.00**

Plan End: **12/18/2010**

Project Let: **8/25/2009**

Total Expended: **\$579,662.67**

Termini: ****I-55 Rest Area in Holmes County-Site Improvements**

Project Number: **105533-301000**

Responsible Agency: **MDOT**

Location: **District 3, Holmes County**

Route: **55**

Plan Begin: **8/1/2009**

Total Estimated Cost: **\$516,378.67**

Plan End: **12/18/2010**

Project Let: **8/25/2009**

Total Expended: **\$579,662.67**

Termini: ****I-55 Rest Area in Holmes County-Site Improvements**



PROJECT MAP

