



ARRA FHWA Award 0554092

As of 12/14/2014

Award Date: **6/25/2010**

[Click for 1512 Report](#)

ARRA Type: **MDOT**

Project Status: **Completed 50% or more**

Project Name: **I-55 Interstate Landscaping North and South Bound**

Award Description: **Highway Infrastructure Investment Grants**

Project Description: **This project will add new landscaping onto the Interstate 55 Rest Area on the North and South Bound Lanes in Panola county.**

Infrastructure Rationale: **Landscaping and Other Scenic Beautification. Preserve/Create jobs; and economic recovery. Invest in transportation.**

Award Amount: **\$90,958.00**

Jobs Creation To Date: **2.85**

Total Federal ARRA Received: **\$90,958.00**

Location: **Courtland 38620**

Total Federal ARRA Expenditure: **\$86,394.00**

VENDOR PAYMENTS

Vendor Name: **{ name not entered }**

DUNS: **010690664**

Payment: **\$86,394.00**

Service Description: **Landscape Rest Area**

MDOT PROJECTS

Project Number: **105817-301000**

Responsible Agency: **MDOT**

Location: **District 2, Panola County**

Plan Begin: **10/4/2010**

Total Estimated Cost: **\$90,958.00**

Plan End: **2/1/2012**

Project Let: **10/26/2010**

Total Expended: **\$90,958.00**

Termini: **I55-Batesville Rest Area NB-Landscape**



PROJECT MAP

