



ARRA FHWA Award 0593084

As of 12/14/2014

Award Date: **4/24/2009**

[Click for 1512 Report](#)

ARRA Type: **MDOT**

Project Status: **Completed 50% or more**

Project Name: **I-20/59 Hawkins Crossing Rd. and 23rd Ave. East between SR 19 and US 80**

Award Description: **Highway Infrastructure Investment Grants**

Project Description: **This project will build a new interchange at I-20/59 and Hawkins Rd. & 23rd Ave in Meridian in Lauderdale county. This project will add new pavement, street lights, and bridge construction.**

Infrastructure Rationale: **New Construction Roadway. Preserve/Create jobs; and economic recovery. Invest in transportation.**

Award Amount: **\$15,311,899.00**

Jobs Creation To Date: **409.69**

Total Federal ARRA Received: **\$15,311,899.00**

Location: **Chunky 39323**

Total Federal ARRA Expenditure:
\$14,521,258.00

VENDOR PAYMENTS

Vendor Name: **{ name not entered }**

DUNS: **102085032**

Payment: **\$14,521,258.00**

Service Description: **Construction necessary to build an interchange at I-20/59 and Hawkins Rd. & 23rd Ave.**

MDOT PROJECTS

Project Number: **104423-301000**

Responsible Agency: **MDOT**

Location: **District 5, Lauderdale County**

Route: **59**

Plan Begin: **5/5/2009**

Total Estimated Cost: **\$15,370,074.40**

Plan End: **10/8/2011**

Project Let: **5/26/2009**

Total Expended: **\$15,370,074.28**

Termini: ****I-20/59 Hawkins Crossing Interchange ARRA**



PROJECT MAP

