



ARRA FHWA Award 0622027

As of 12/14/2014

Award Date: **3/19/2009**

[Click for 1512 Report](#)

ARRA Type: **MDOT**

Project Status: **Fully Completed**

Project Name: **SR 438 From Hwy 61 through Arcola to Hwy 1**

Award Description: **Highway Infrastructure Investment Grants**

Project Description: **This project will resurface and extend the life of the pavement for approximately 10 miles on State Route 438 from US 61 through Arcola to Highway 1, Washington county.**

Infrastructure Rationale: **4R Resurfacing. Preserve/Create jobs; and economic recovery. Invest in transportation.**

Award Amount: **\$2,418,334.00**

Jobs Creation To Date: **13.47**

Total Federal ARRA Received: **\$2,418,334.00**

Location: **Hollandale 38748**

Total Federal ARRA Expenditure: **\$2,418,333.00**

VENDOR PAYMENTS

Vendor Name: **{ name not entered }**

DUNS: **039428339**

Payment: **\$2,347,709.00**

Service Description: **Overlaying approximately 9 miles of SR 483 between SR 1 and US 61**

MDOT PROJECTS

Project Number: **105485-301000**

Responsible Agency: **MDOT**

Location: **District 3, Washington County**

Route: **1**

Plan Begin: **4/1/2009**

Total Estimated Cost: **\$2,433,171.09**

Plan End: **9/4/2009**

Project Let: **4/28/2009**

Total Expended: **\$2,433,171.09**

Termini: ****SR 438 From US 61 through Arcola to Hwy 1**



ARRA FHWA Award 0622027

As of 12/14/2014

PROJECT MAP

