



ARRA FHWA Award 0791030

As of 12/14/2014

Award Date: **4/23/2009**

[Click for 1512 Report](#)

ARRA Type: **MDOT**

Project Status: **Fully Completed**

Project Name: **US 45A FM APPRX 9 MI N OF NOX CL TO THE CLAY CL**

Award Description: **Highway Infrastructure Investment Grants**

Project Description: **This project will resurface and extend the life of the pavement on US 45 Alternative from 9 miles north of the Noxubee County Line to the Clay county line, Lowndes county.**

Infrastructure Rationale: **4R Resurfacing. Preserve/Create jobs; and economic recovery. Invest in transportation.**

Award Amount: **\$2,533,578.00**

Jobs Creation To Date: **19.92**

Total Federal ARRA Received: **\$2,533,578.00**

Location: **Starkville 39759**

Total Federal ARRA Expenditure: **\$2,533,578.00**

VENDOR PAYMENTS

Vendor Name: **{ name not entered }**

DUNS: **039428339**

Payment: **\$2,433,697.00**

Service Description: **Overlay of US 45 ALT from 9 miles north of the Noxubee County Line to the Clay County Line**

MDOT PROJECTS

Project Number: **105465-301000**

Responsible Agency: **MDOT**

Location: **District 1, Lowndes County**

Route: **45A**

Plan Begin: **5/1/2009**

Total Estimated Cost: **\$2,541,359.16**

Plan End: **10/19/2009**

Project Let: **5/26/2009**

Total Expended: **\$2,541,359.16**

Termini: ****US 45A FM APPRX 9 MI N OF NOX CL TO THE CLAY CL**

