



ARRA FHWA Award 0801015

As of 12/14/2014

Award Date: **3/31/2009**

[Click for 1512 Report](#)

ARRA Type: **MDOT**

Project Status: **Completed 50% or more**

Project Name: **US 49 from Edwards St. to 31st Avenue**

Award Description: **Highway Infrastructure Investment Grants**

Project Description: **This project will resurface and extend the life of the pavement on US 49 from Edwards St. to 31st. Avenue in Hattiesburg, Forrest county.**

Infrastructure Rationale: **4R Resurfacing. Preserve/Create jobs; and economic recovery. Invest in transportation.**

Award Amount: **\$7,545,174.00**

Jobs Creation To Date: **50.66**

Total Federal ARRA Received: **\$7,545,174.00**

Location: **Hattiesburg 39401**

Total Federal ARRA Expenditure: **\$7,545,174.00**

VENDOR PAYMENTS

Vendor Name: **{ name not entered }**

DUNS: **957120231**

Payment: **\$7,400,141.00**

Service Description: **Mill and Overlay from Edwards St. to 31st. Avenue**

MDOT PROJECTS

Project Number: **105453-301000**

Responsible Agency: **MDOT**

Location: **District 6, Forrest County**

Route: **49**

Plan Begin: **5/4/2009**

Total Estimated Cost: **\$7,628,929.85**

Plan End: **11/30/2009**

Project Let: **5/26/2009**

Total Expended: **\$7,628,929.85**

Termini: ****US 49 from Edwards St. to 31st Avenue**



As of 12/14/2014

ARRA FHWA Award 0801015

PROJECT MAP

