



# ARRA FHWA Award 2791008

As of 12/14/2014

Award Date: **5/29/2009**

[Click for 1512 Report](#)

ARRA Type: **MDOT**

Project Status: **Completed 50% or more**

Project Name: **SR32 REPLACE 4 BR BETW YALO C/L & SR 330 & SR32 REPLACE 5 BR BETW OLD SR 7 & CALHOUN C/L Bridge**

Award Description: **Highway Infrastructure Investment Grants**

Project Description: **This project will replace 9 bridges on State Route 32 from Water Valley to State Route 330 in Yalobusha and Calhoun county.**

Infrastructure Rationale: **New Construction Roadway. Preserve/Create jobs; and economic recovery. Invest in transportation.**

Award Amount: **\$5,923,600.00**

Jobs Creation To Date: **119.12**

Total Federal ARRA Received: **\$5,923,600.00**

Location: **Water Valley 38965**

Total Federal ARRA Expenditure: **\$5,923,598.00**

## VENDOR PAYMENTS

Vendor Name: **Glasgow Construction Company, Inc.**

DUNS: **136245656**

Payment: **\$5,277,174.00**

Service Description: **Replacement of 9 bridges on SR 32 from Water Valley to SR 330**

## MDOT PROJECTS

Project Number: **102527-301000**

Responsible Agency: **MDOT**

Location: **District 2, Yalobusha County**

Route: **32**

Plan Begin: **6/5/2009**

Total Estimated Cost: **\$3,210,032.15**

Plan End: **2/18/2011**

Project Let: **5/23/2009**

Total Expended: **\$3,210,032.15**

Termini: **\*\*SR32 REPLACE 5 BR BETW OLD SR 7 & CALHOUN C/L Bridge Nos 87.2, 87.4, 87.7, 88.2, 93.6**

Project Number: **102527-302000**

Responsible Agency: **MDOT**

Location: **District 2, Calhoun County**

Route: **32**

Plan Begin: **6/5/2009**

Total Estimated Cost: **\$2,748,219.79**

Plan End: **2/18/2011**

Project Let: **5/23/2009**

Total Expended: **\$2,748,219.79**

Termini: **\*\*SR32 REPLACE 4 BR BETW YALO C/L & SR 330 Br No 100.2,104.5,104.6,105.6**



PROJECT MAP

