



ARRA FHWA Award 7314022

As of 12/14/2014

Award Date: **3/19/2009**

[Click for 1512 Report](#)

ARRA Type: **MDOT**

Project Status: **Fully Completed**

Project Name: **US 80 AND SHAW ROAD IN JACKSON, HINDS COUNTY, TRAFFIC SIGNAL**

Award Description: **Highway Infrastructure Investment Grants**

Project Description: **This project will improve safety and traffic operations by installing a traffic signal installation at the intersection of US Hwy 80 and Shaw Road in Hinds county.**

Infrastructure Rationale: **Traffic Management Engineering - HOV. Preserve/Create jobs; and economic recovery. Invest in transportation.**

Award Amount: **\$130,456.00**

Jobs Creation To Date: **1.85**

Total Federal ARRA Received: **\$130,456.00**

Location: **Jackson 39209**

Total Federal ARRA Expenditure: **\$130,455.00**

VENDOR PAYMENTS

Vendor Name: **C & L Construction, Inc.**

DUNS: **012052750**

Payment: **\$119,432.00**

Service Description: **Traffic signal installation at the intersection of US Hwy 80 and Shaw Road**

MDOT PROJECTS

Project Number: **105380-301000**

Responsible Agency: **MDOT**

Location: **District 5, Hinds County**

Route: **80**

Plan Begin: **4/1/2009**

Total Estimated Cost: **\$131,412.02**

Plan End: **11/9/2009**

Project Let: **4/28/2009**

Total Expended: **\$131,412.02**

Termini: ****US 80 AND SHAW ROAD IN JACKSON, HINDS COUNTY, TRAFFIC SIGNAL**



PROJECT MAP

