



# ARRA FHWA Award 7862003

As of 12/14/2014

Award Date: **12/8/2009**

[Click for 1512 Report](#)

ARRA Type: **Local**

Project Status: **Completed 50% or more**

Project Name: **STATELINE - ALEXANDER/HACKS CROSS**

Award Description: **Highway Infrastructure Investment Grants**

Project Description: **The city of Olive Branch will widen Stateline Road from two to three lanes, between Alexander Road and Hacks Cross Road. This project will improve traffic operations and safety.**

Infrastructure Rationale: **4R Reconstruction, No Added Capacity. Preserve/Create jobs; and economic recovery. Invest in transportation.**

Award Amount: **\$692,373.00**

Jobs Creation To Date: **13.77**

Total Federal ARRA Received: **\$692,373.00**

Location: **Olive Branch 38654**

Total Federal ARRA Expenditure: **\$692,372.00**

Sub Award: **STP-7862-00(003)LPA**

Sub Award Date: **2/19/2010**

Sub DUNS: **013430228**

Sub Award Amount: **\$574,427.00**

## VENDOR PAYMENTS

Vendor Name: **{ name not entered }**

DUNS: **034763821**

Payment: **\$564,346.00**

## MDOT PROJECTS

Project Number: **105651-701000**

Responsible Agency: **LPA**

Location: **District 2, Desoto County**

Plan Begin: **12/1/2009**

Total Estimated Cost: **\$574,427.00**

Plan End: **6/1/2010**

Total Expended: **\$594,427.27**

Termini: **City of Olive Branch - Widen Stateline Road from two to three lanes, between Alexander Road and Hacks Cross Road.**

Project Number: **105651-705000**

Responsible Agency: **LPA**

Location: **District 2, Desoto County**

Plan Begin: **12/1/2009**

Total Estimated Cost: **\$117,964.52**

Plan End: **6/1/2010**

Total Expended: **\$117,964.00**

Termini: **City of Olive Branch - Widen Stateline**



# PROJECT MAP

