



# ARRA FHWA Award 8134001

As of 12/14/2014

Award Date: **11/25/2009**

[Click for 1512 Report](#)

ARRA Type: **Local**

Project Status: **Completed 50% or more**

Project Name: **29th Ave Bridge at Sowashee Creek (FA# 8134) (29th Ave previously known as 31st Ave)**

Award Description: **Highway Infrastructure Investment Grants**

Project Description: **The city of Meridian will replace a bridge over Sowashee Creek. This project will improve traffic safety.**

Infrastructure Rationale: **Bridge Replacement, No Added Capacity. Preserve/Create jobs; and economic recovery. Invest in transportation.**

Award Amount: **\$994,222.00**

Jobs Creation To Date: **14.42**

Total Federal ARRA Received: **\$994,222.00**

Location: **Meridian 39301**

Total Federal ARRA Expenditure: **\$994,221.00**

Sub Award: **STP-8134-00(001)LPA**

Sub Award Date: **2/8/2010**

Sub DUNS: **043270177**

Sub Award Amount: **\$825,541.00**

## VENDOR PAYMENTS

Vendor Name: **{ name not entered }**

DUNS: **196368245**

Payment: **\$825,541.00**

## MDOT PROJECTS

Project Number: **105790-701000**

Responsible Agency: **LPA**

Location: **District 5, Lauderdale County**

Plan Begin: **10/10/2009**

Total Estimated Cost: **\$843,381.00**

Plan End: **11/1/2010**

Total Expended: **\$844,748.27**

Termini: **City of Meridian - Martin Luther King Jr Dr (29th Avenue) Bridge Repair at Sowashee Creek.**

Project Number: **105790-705000**

Responsible Agency: **LPA**

Location: **District 5, Lauderdale County**

Plan Begin: **10/10/2009**

Total Estimated Cost: **\$150,841.00**

Plan End: **11/1/2010**

Total Expended: **\$150,841.26**

Termini: **City of Meridian - Bridge Repair**



ARRA FHWA Award 8134001

As of 12/14/2014

## PROJECT MAP

