



ARRA FHWA Award 8193007

As of 12/14/2014

Award Date: **7/20/2009**

[Click for 1512 Report](#)

ARRA Type: **Local**

Project Status: **Completed 50% or more**

Project Name: **Eason Blvd (8193) Across Town Creek (Already in STIP)**

Award Description: **Highway Infrastructure Investment Grants**

Project Description: **The city of Tupelo will build a new bridge to extend Eason Boulevard over Town Creek and Kings Creek.**

Infrastructure Rationale: **Bridge Replacement, No Added Capacity. Preserve/Create jobs; and economic recovery. Invest in transportation.**

Award Amount: **\$1,227,688.00**

Jobs Creation To Date: **28.94**

Total Federal ARRA Received: **\$1,227,689.00**

Location: **Tupelo 38804**

Total Federal ARRA Expenditure: **\$1,227,688.00**

Sub Award: **STPD-8193-00(007)LPA**

Sub Award Date: **9/29/2009**

Sub DUNS: **083267666**

Sub Award Amount: **\$871,175.00**

VENDOR PAYMENTS

Vendor Name: **N.L.Carson Construction Co, Inc.**

DUNS: **114283927**

Payment: **\$862,182.00**

Service Description: **Eason Boulevard Bridge Widening at Town Creek and Kings Creek**

MDOT PROJECTS

Project Number: **105037-801000**

Responsible Agency: **LPA**

Location: **District 1, Lee County**

Plan Begin: **5/1/2008**

Total Estimated Cost: **\$871,175.00**

Plan End: **5/31/2010**

Total Expended: **\$871,175.00**

Termini: **City of Tupelo - Bridge to extend Eason Blvd over King Creek and Town Creek**

Project Number: **105037-805000**

Responsible Agency: **LPA**

Location: **District 1, Lee County**

Plan Begin: **5/1/2008**

Total Estimated Cost: **\$356,513.00**

Plan End: **5/31/2010**

Total Expended: **\$356,513.53**

Termini: **Bridge to extend Eason Blvd over Creek**



PROJECT MAP

