



# ARRA FHWA Award 9999510

As of 12/14/2014

Award Date: **5/20/2010**

[Click for 1512 Report](#)

ARRA Type: **MDOT**

Project Status: **Completed 50% or more**

Project Name: **Louis Wilson Drive in Brandon from US Highway 80 to MS Hwy 18; Dry Grove Road from Oakley Palestine Rd to Neil Collins Rd and Bolton-Brownsville Rd proceeding South to Hwy 80; Highland Colony Parkway from the North termini of existing City of Ridgeland.**

Award Description: **Highway Infrastructure Investment Grants**

Project Description: **This project takes place in the following three counties: Hinds, Madison, and Rankin. This project will resurface and extend the lives of Louis Wilson Drive in Brandon from US Highway 80 to MS Hwy 18; Dry Grove Road from Oakley Palestine Rd to Neil Collins Rd and Bolton-Brownsville Rd from the beginning at the North End of the Curb and Gutter Section proceeding South to Hwy 80; Highland Colony Parkway from the North termini of the existing City of Ridgeland.**

Infrastructure Rationale:

Award Amount: **\$742,310.00**

Jobs Creation To Date: **7.21**

Total Federal ARRA Received: **\$742,311.00**

Location: **Brandon 39047**

Total Federal ARRA Expenditure: **\$0.00**

## VENDOR PAYMENTS

Vendor Name: **{ name not entered }**

DUNS: **005837737**

Payment: **\$0.00**

Service Description: **Mill and Overlaying on approximately 5 miles.**

## MDOT PROJECTS

Project Number: **105893-301000**

Responsible Agency: **MDOT**

Location: **District 5, Rankin County**

Route: **18**

Plan Begin: **6/1/2010**

Total Estimated Cost: **\$362,086.59**

Plan End: **10/29/2010**

Project Let: **6/22/2010**

Total Expended: **\$362,086.59**

Termini: **Louis Wilson Drive in Brandon, MS from US Highway 80 to MS Hwy 18**

Project Number: **105893-302000**

Responsible Agency: **MDOT**

Location: **District 5, Hinds County**

Plan Begin: **6/1/2010**

Total Estimated Cost: **\$208,833.03**

Plan End: **10/29/2010**

Project Let: **6/22/2010**

Total Expended: **\$208,833.03**

Termini: **Dry Grove Road from Oakley Palestine Rd to Neil Collins Rd and Bolton-Brownsville Rd from the beginning at the North End of the Curb and Gutter Section proceeding South to Hwy 80**

Project Number: **105893-303000**

Responsible Agency: **MDOT**

Location: **District 5, Madison County**

Route: **18**

Plan Begin: **6/1/2010**

Total Estimated Cost: **\$174,002.34**

Plan End: **10/29/2010**

Project Let: **6/22/2010**

Total Expended: **\$174,002.34**

Termini: **Highland Colony Parkway from the North termini of the existing City of Ridgeland**



**PROJECT MAP**

