



ARRA FHWA Award 0031147

As of 12/14/2014

Award Date: **12/4/2009**

[Click for 1512 Report](#)

ARRA Type: **Local**

Project Status: **Completed 50% or more**

Project Name: **US Highway 90 - From Henderson to Davis Ave**

Award Description: **Highway Infrastructure Investment Grants**

Project Description: **The city of Pass Christian will install street lighting along US 90 from Market Street to Davis Avenue. This project will improve traffic operations and safety.**

Infrastructure Rationale: **Other. Preserve/Create jobs; and economic recovery. Invest in transportation.**

Award Amount: **\$124,473.00**

Jobs Creation To Date: **2.46**

Total Federal ARRA Received: **\$124,473.00**

Location: **Pass Christian 39571**

Total Federal ARRA Expenditure: **\$123,958.00**

Sub Award: **STP-0003-01(147)LPA**

Sub Award Date: **3/17/2010**

Sub DUNS: **830582479**

Sub Award Amount: **\$94,430.00**

VENDOR PAYMENTS

Vendor Name: **Webster Electric Co., Inc.**

DUNS: **127899024**

Payment: **\$93,915.00**

MDOT PROJECTS

Project Number: **105720-701000**

Responsible Agency: **LPA**

Location: **District 6, Harrison County**

Plan Begin: **12/1/2009**

Total Estimated Cost: **\$94,157.00**

Plan End: **6/1/2010**

Total Expended: **\$94,157.45**

Termini: **City of Pass Christian - Roadway lighting along US 90 from Market Street to Davis Avenue.**

Project Number: **105720-705000**

Responsible Agency: **LPA**

Location: **District 6, Harrison County**

Plan Begin: **12/1/2009**

Total Estimated Cost: **\$30,316.00**

Plan End: **6/1/2010**

Total Expended: **\$30,316.31**

Termini: **City of Pass Christian - US 90 Lighting**



PROJECT MAP

