



ARRA FHWA Award 0082093

As of 12/14/2014

Award Date: **3/3/2009**

[Click for 1512 Report](#)

ARRA Type: **MDOT**

Project Status: **Fully Completed**

Project Name: **US 49 from 1.5 mi. N of Seminary then run north for 17.6 miles (NB Lane)**

Award Description: **Highway Infrastructure Investment Grants**

Project Description: **This project will resurface and extend the life of the pavement on approximately 18 miles of US Highway 49 northbound lanes from Seminary to the Simpson County Line in Covington county.**

Infrastructure Rationale: **4R Resurfacing. Preserve/Create jobs; and economic recovery. Invest in transportation.**

Award Amount: **\$3,872,279.00**

Jobs Creation To Date: **13.69**

Total Federal ARRA Received: **\$3,872,279.00**

Location: **Collins 39428**

Total Federal ARRA Expenditure: **\$3,872,279.00**

VENDOR PAYMENTS

Vendor Name: **Tanner Construction Co, Inc.**

DUNS: **094910411**

Payment: **\$3,812,424.00**

Service Description: **Overlaying approximately 18 miles of US Highway 49 northbound lanes from Seminary to the Simpson County Line**

MDOT PROJECTS

Project Number: **105441-301000**

Responsible Agency: **MDOT**

Location: **District 7, Covington County**

Route: **49**

Plan Begin: **3/1/2009**

Total Estimated Cost: **\$3,885,870.55**

Plan End: **9/29/2009**

Project Let: **3/24/2009**

Total Expended: **\$3,885,870.55**

Termini: ****US 49 from 1.5 mi. N of Seminary then run north for 17.6 miles (NB Lane)**



PROJECT MAP

