



ARRA FHWA Award 0110023

As of 12/14/2014

Award Date: **11/18/2009**

[Click for 1512 Report](#)

ARRA Type: **Local**

Project Status: **Completed 50% or more**

Project Name: **Military Road (9537) from 18th Ave to 3rd Ave; 7th Street North (9525) from Bluecutt to 18th Ave N; Willowbrook Drive (8351) from 5th St N to 7th St N; MS 12 / Tuscaloosa Rd. from Lehmborg to Hwy 82; Intersection of Hwy 182 and Hwy 69**

Award Description: **Highway Infrastructure Investment Grants**

Project Description: **The city of Columbus will resurface Military Rd between 18th & 3rd; 7th between Bluecutt and 18th; Willowbrook between 5th & 7th; MS 12 between Lehmborg & US 82; Island between W Br. End & Dead End; Warpath between Lemberg & McCrary. This project will make the road smoother and extend the life of the pavement.**

Infrastructure Rationale: **4R Resurfacing. Preserve/Create jobs; and economic recovery. Invest in transportation.**

Award Amount: **\$716,183.00**

Jobs Creation To Date: **15.99**

Total Federal ARRA Received: **\$716,183.00**

Location: **Columbus 39705**

Total Federal ARRA Expenditure: **\$716,181.00**

Sub Award: **STP-0110-00(023)LPA**

Sub Award Date: **1/28/2010**

Sub DUNS: **082063025**

Sub Award Amount: **\$599,556.00**

VENDOR PAYMENTS

Vendor Name: **{ name not entered }**

DUNS: **144586047**

Payment: **\$593,371.00**

MDOT PROJECTS

Project Number: **105712-701000**

Responsible Agency: **LPA**

Location: **District 1, Lowndes County**

Plan Begin: **11/18/2009**

Total Estimated Cost: **\$599,556.00**

Plan End: **6/1/2010**

Total Expended: **\$599,556.00**

Termini: **City of Columbus - Mill, overlay, ADA improvements to Military Rd btwn 18th & 3rd; 7th btwn Bluecutt and 18th; Willowbrook btwn 5th & 7th; MS 12 btwn Lehmborg & US 82. Upgrade signal at intersection of Hwy 182 & Hwy 69.**

Project Number: **105712-705000**

Responsible Agency: **MDOT**

Location: **District 1, Lowndes County**

Plan Begin: **12/1/2009**

Total Estimated Cost: **\$116,627.00**

Plan End: **6/1/2010**

Total Expended: **\$116,627.00**

Termini: **City of Columbus - Mill & Overlay**



ARRA FHWA Award 0110023

As of 12/14/2014

PROJECT MAP

