



ARRA FHWA Award 0142060

As of 12/14/2014

Award Date: **3/3/2009**

[Click for 1512 Report](#)

ARRA Type: **MDOT**

Project Status: **Fully Completed**

Project Name: **US 98 from Walthall CL to the west end of the Tylertown Bypass (EB & WB Lanes)**

Award Description: **Highway Infrastructure Investment Grants**

Project Description: **This project will resurface and extend the life of the pavement on approximately 6 miles of U.S. Highway 98 between the Pike County Line and Tylertown in Walthall county.**

Infrastructure Rationale: **4R Resurfacing. Preserve/Create jobs; and economic recovery. Invest in transportation.**

Award Amount: **\$3,061,304.00**

Jobs Creation To Date: **11.66**

Total Federal ARRA Received: **\$3,061,304.00**

Location: **Tylertown 39667**

Total Federal ARRA Expenditure: **\$3,061,303.00**

VENDOR PAYMENTS

Vendor Name: **{ name not entered }**

DUNS: **005837737**

Payment: **\$2,975,164.00**

Service Description: **Overlaying approximately 6 miles of U.S. Highway 98 between the Pike County Line and Tylertown**

MDOT PROJECTS

Project Number: **105438-301000**

Responsible Agency: **MDOT**

Location: **District 7, Walthall County**

Route: **98**

Plan Begin: **3/1/2009**

Total Estimated Cost: **\$3,081,078.96**

Plan End: **8/12/2009**

Project Let: **3/24/2009**

Total Expended: **\$3,081,078.96**

Termini: ****US 98 from Walthall CL to the west end of the Tylertown Bypass (EB & WB Lanes)**



ARRA FHWA Award 0142060

As of 12/14/2014

PROJECT MAP

