



# ARRA FHWA Award 0193008

As of 12/14/2014

Award Date: **11/18/2009**

[Click for 1512 Report](#)

ARRA Type: **Local**

Project Status: **Completed 50% or more**

Project Name: **Hillcrest Loop, Caterville Road**

Award Description: **Highway Infrastructure Investment Grants**

Project Description: **The city of Petal will resurface Hillcrest Loop and Carterville Road. This project will make the road smoother and extend the life of the pavement.**

Infrastructure Rationale: **4R Resurfacing. Invest in transportation.**

Award Amount: **\$455,204.00**

Jobs Creation To Date: **3.60**

Total Federal ARRA Received: **\$455,204.00**

Location: **Petal 39465**

Total Federal ARRA Expenditure: **\$455,203.00**

Sub Award: **STP-0193-00(008)LPA**

Sub Award Date: **2/8/2010**

Sub DUNS: **188334742**

Sub Award Amount: **\$447,480.00**

## VENDOR PAYMENTS

Vendor Name: **{ name not entered }**

DUNS: **033326620**

Payment: **\$447,480.00**

## MDOT PROJECTS

Project Number: **105751-701000**

Responsible Agency: **LPA**

Location: **District 6, Forrest County**

Plan Begin: **10/1/2009**

Total Estimated Cost: **\$455,816.34**

Plan End: **4/1/2010**

Total Expended: **\$455,816.34**

Termini: **City of Petal - Mill, Widen & Overlay Hillcrest Loop and Carterville Road.**



# PROJECT MAP

