



ARRA FHWA Award 0371051

As of 12/14/2014

Award Date: **4/23/2009**

[Click for 1512 Report](#)

ARRA Type: **MDOT**

Project Status: **Fully Completed**

Project Name: **SR 13 beg. 4.7 mi. north of the Marion CL then run north to US 84**

Award Description: **Highway Infrastructure Investment Grants**

Project Description: **This project will resurface and extend the life of the pavement on State Route 13 from north of the Marion County Line to US 84, Jefferson Davis county.**

Infrastructure Rationale: **4R Resurfacing. Preserve/Create jobs; and economic recovery. Invest in transportation.**

Award Amount: **\$1,642,149.00**

Jobs Creation To Date: **9.41**

Total Federal ARRA Received: **\$1,642,149.00**

Location: **Oak Vale 39656**

Total Federal ARRA Expenditure: **\$1,642,148.00**

VENDOR PAYMENTS

Vendor Name: **{ name not entered }**

DUNS: **008905960**

Payment: **\$1,602,556.00**

Service Description: **Overlaying SR 13 from north of the Marion County Line to US 84**

MDOT PROJECTS

Project Number: **105477-301000**

Responsible Agency: **MDOT**

Location: **District 7, Jefferson_Davis County**

Route: **13**

Plan Begin: **5/4/2009**

Total Estimated Cost: **\$1,652,422.04**

Plan End: **9/30/2009**

Project Let: **5/26/2009**

Total Expended: **\$1,652,422.04**

Termini: ****SR 13 beg. 4.7 mi. north of the Marion CL then run north to US 84**



ARRA FHWA Award 0371051

As of 12/14/2014

PROJECT MAP

