



ARRA FHWA Award 0553083

As of 12/14/2014

Award Date: **7/24/2009**

[Click for 1512 Report](#)

ARRA Type: **MDOT**

Project Status: **Completed 50% or more**

Project Name: **I-55 Rest Area in Carroll County**

Award Description: **Highway Infrastructure Investment Grants**

Project Description: **This project will add new landscaping, irrigation, benches, sidewalks, and picnic areas to the I-55 Rest Area near Vaiden, Carroll county.**

Infrastructure Rationale: **Other. Invest in transportation.**

Award Amount: **\$257,119.00**

Jobs Creation To Date: **11.44**

Total Federal ARRA Received: **\$257,119.00**

Location: **Vaiden 39176**

Total Federal ARRA Expenditure: **\$257,118.00**

VENDOR PAYMENTS

Vendor Name: **Hemphill Construction Comapany, Inc.**

DUNS: **047754098**

Payment: **\$175,269.00**

Service Description: **Construction necessary to make site improvements to the I-55 Rest Area near Vaiden**

MDOT PROJECTS

Project Number: **105573-301000**

Responsible Agency: **MDOT**

Location: **District 2, Carroll County**

Route: **55**

Plan Begin: **8/4/2009**

Total Estimated Cost: **\$262,037.17**

Plan End: **7/12/2010**

Project Let: **8/25/2009**

Total Expended: **\$262,029.03**

Termini: ****I-55 Rest Area in Carroll County**



PROJECT MAP

