



ARRA FHWA Award 7570004

As of 12/14/2014

Award Date: **4/23/2009**

[Click for 1512 Report](#)

ARRA Type: **MDOT**

Project Status: **Completed 50% or more**

Project Name: **SR 570 FR W CORP LIMITS OF MCCOMB EAST .9 MI**

NOTE: P.E. IS 100838

Award Description: **Highway Infrastructure Investment Grants**

Project Description: **This project will reconstruct the existing pavement and replace utilities and improve safety on State Route 570 from West limits of McComb East .9 miles in Pike county.**

Infrastructure Rationale: **Special Bridge. Preserve/Create jobs; and economic recovery. Invest in transportation.**

Award Amount: **\$1,804,680.00**

Jobs Creation To Date: **141.84**

Total Federal ARRA Received: **\$1,804,680.00**

Location: **Summit 39666**

Total Federal ARRA Expenditure: **\$1,804,679.00**

VENDOR PAYMENTS

Vendor Name: **{ name not entered }**

DUNS: **005837737**

Payment: **\$1,468,709.00**

Service Description: **Reconstructing SR 570 West of I-55 near McComb**

Vendor Name: **{ name not entered }**

DUNS: **005837737**

Payment: **\$257,741.00**

Service Description: **Reconstructing SR 570 West of I-55 near McComb**

MDOT PROJECTS

Project Number: **102384-303000**

Responsible Agency: **MDOT**

Location: **District 7, Pike County**

Route: **570**

Plan Begin: **5/9/2009**

Total Estimated Cost: **\$1,829,397.83**

Plan End: **5/17/2011**

Project Let: **6/23/2009**

Total Expended: **\$1,829,397.83**

Termini: ****SR 570 FR W CORP LIMITS OF MCCOMB EAST .9 MI**

NOTE: P.E. IS 100838



PROJECT MAP

