



ARRA FHWA Award 7861002

As of 12/14/2014

Award Date: **12/8/2009**

[Click for 1512 Report](#)

ARRA Type: **Local**

Project Status: **Fully Completed**

Project Name: **City of Southaven - Install Traffic Signals at two intersections along Getwell Road. Getwell Road at Central Parkway and Getwell Road at Nail Road.**

Award Description: **Highway Infrastructure Investment Grants**

Project Description: **The city of Southaven will improve safety and traffic operations by installing traffic signals at two intersections along Getwell Road. Getwell Road at Central Parkway and Getwell Road at Nail Road in Desoto County**

Infrastructure Rationale: **Other. Preserve/Create jobs; and economic recovery. Invest in transportation.**

Award Amount: **\$277,916.00**

Jobs Creation To Date: **7.16**

Total Federal ARRA Received: **\$277,916.00**

Location: **Southaven 38671**

Total Federal ARRA Expenditure: **\$277,914.00**

Sub Award: **STP-7861-00(002)LPA**

Sub Award Date: **2/19/2010**

Sub DUNS: **053106001**

Sub Award Amount: **\$229,870.00**

VENDOR PAYMENTS

Vendor Name: **{ name not entered }**

DUNS: **092108976**

Payment: **\$229,462.00**

MDOT PROJECTS

Project Number: **105655-701000**

Responsible Agency: **LPA**

Location: **District 2, Desoto County**

Plan Begin: **9/1/2009**

Total Estimated Cost: **\$229,799.11**

Plan End: **12/1/2009**

Total Expended: **\$229,799.11**

Termini: **City of Southaven - Install Traffic Signals at two ntersections along Getwell Road. Getwell Road at Central Parkway and Getwell Road at Nail Road.**

Project Number: **105655-705000**

Responsible Agency: **LPA**

Location: **District 2, Desoto County**

Plan Begin: **9/1/2009**

Total Estimated Cost: **\$48,122.67**

Plan End: **12/1/2009**

Total Expended: **\$48,122.67**

Termini: **Southaven - Stateline Rd. Traffic Signal**



PROJECT MAP

