



ARRA FHWA Award 7950001

As of 12/14/2014

Award Date: **11/13/2009**

[Click for 1512 Report](#)

ARRA Type: **Local**

Project Status: **Fully Completed**

Project Name: **Lone Oak Drive from Lone Oak Rd to East Oakridge Dr**

Award Description: **Highway Infrastructure Investment Grants**

Project Description: **The city of West Point will resurface Lone Oak Drive from approximately East Oak Ridge Drive to Lone Oak Road. This project will make the road smoother and extend the life of the pavement.**

Infrastructure Rationale: **4R Resurfacing. Preserve/Create jobs; and economic recovery. Invest in transportation.**

Award Amount: **\$306,944.00**

Jobs Creation To Date: **3.06**

Total Federal ARRA Received: **\$306,944.00**

Location: **West Point 39773**

Total Federal ARRA Expenditure: **\$306,944.00**

Sub Award: **STP-7950-00(001)LPA**

Sub Award Date: **1/28/2010**

Sub DUNS: **078971835**

Sub Award Amount: **\$267,572.00**

VENDOR PAYMENTS

Vendor Name: **{ name not entered }**

DUNS: **003802501**

Payment: **\$267,572.00**

MDOT PROJECTS

Project Number: **105642-701000**

Responsible Agency: **LPA**

Location: **District 1, Clay County**

Plan Begin: **10/1/2009**

Total Estimated Cost: **\$273,038.34**

Plan End: **4/1/2010**

Total Expended: **\$273,038.34**

Termini: **City of West Point - Overlay Lone Oak Drive from approximately East Oak Ridge Drive to Lone Oak Road.**

Project Number: **105642-705000**

Responsible Agency: **LPA**

Location: **District 1, Clay County**

Plan Begin: **10/1/2009**

Total Estimated Cost: **\$33,961.43**

Plan End: **4/1/2010**

Total Expended: **\$33,961.43**

Termini: **City of West Point - Lone Oak Drive**



PROJECT MAP

