



ARRA FHWA Award 8161001

As of 12/14/2014

Award Date: **11/25/2009**

[Click for 1512 Report](#)

ARRA Type: **Local**

Project Status: **Completed 50% or more**

Project Name: **26th Avenue viaduct between A Street and 4th Street.**

Award Description: **Highway Infrastructure Investment Grants**

Project Description: **The city of Meridian will make safety upgrades, replace lighting, and other enhancements to the 26th Avenue viaduct. This project will extend the life of the structure and improve safety.**

Infrastructure Rationale: **Safety. Preserve/Create jobs; and economic recovery. Invest in transportation.**

Award Amount: **\$841,872.00**

Jobs Creation To Date: **12.21**

Total Federal ARRA Received: **\$841,872.00**

Location: **Meridian 39301**

Total Federal ARRA Expenditure: **\$841,871.00**

Sub Award: **STP-8161-00(001)LPA**

Sub Award Date: **2/8/2010**

Sub DUNS: **043270177**

Sub Award Amount: **\$696,480.00**

VENDOR PAYMENTS

Vendor Name: **{ name not entered }**

DUNS: **196368245**

Payment: **\$693,961.00**

MDOT PROJECTS

Project Number: **105759-701000**

Responsible Agency: **LPA**

Location: **District 5, Lauderdale County**

Plan Begin: **10/10/2009**

Total Estimated Cost: **\$696,480.00**

Plan End: **4/1/2010**

Total Expended: **\$696,480.56**

Termini: **City of Meridian - 26th Avenue Viaduct Safety Upgrades and Enhancements.**

Project Number: **105759-705000**

Responsible Agency: **LPA**

Location: **District 5, Lauderdale County**

Plan Begin: **10/10/2009**

Total Estimated Cost: **\$145,392.00**

Plan End: **4/1/2010**

Total Expended: **\$145,392.94**

Termini: **City of Meridian - 26th Ave**



PROJECT MAP

