



ARRA FHWA Award 9518003

As of 12/14/2014

Award Date: **9/16/2009**

[Click for 1512 Report](#)

ARRA Type: **Local**

Project Status: **Completed 50% or more**

Project Name: **Brookway Blvd. (9518) beginning at the end of State Maintenance just east of I-55 and running east to US 51**

Award Description: **Highway Infrastructure Investment Grants**

Project Description: **The city of Brookhaven will resurface Brookway Boulevard beginning at the east end of State Maintenance just east of I-55 and then east to US Hwy 51. This project will make the road smoother and extend the life of the pavement.**

Infrastructure Rationale: **4R Resurfacing. Preserve/Create jobs; and economic recovery. Invest in transportation.**

Award Amount: **\$342,652.00**

Jobs Creation To Date: **3.32**

Total Federal ARRA Received: **\$342,652.00**

Location: **Brookhaven 39601**

Total Federal ARRA Expenditure: **\$342,650.00**

Sub Award: **STP-9518-00(003)LPA**

Sub Award Date: **1/29/2010**

Sub DUNS: **040777435**

Sub Award Amount: **\$269,437.00**

VENDOR PAYMENTS

Vendor Name: **{ name not entered }**

DUNS: **005837737**

Payment: **\$269,436.00**

MDOT PROJECTS

Project Number: **105632-701000**

Responsible Agency: **LPA**

Location: **District 7, Lincoln County**

Plan Begin: **8/1/2009**

Total Estimated Cost: **\$273,809.09**

Plan End: **2/1/2010**

Total Expended: **\$274,818.49**

Termini: **City of Brookhaven - Mill and overlay Brookway Boulevard beginning at the east end of State Maintenance just east of I-55 and then east to US Hwy 51.**

Project Number: **105632-705000**

Responsible Agency: **MDOT**

Location: **District 7, Lincoln County**

Plan Begin: **8/1/2009**

Total Estimated Cost: **\$69,585.16**

Plan End: **2/1/2010**

Total Expended: **\$69,585.16**

Termini: **City of Brookhaven - Brookway Blvd. M&O**



ARRA FHWA Award 9518003

As of 12/14/2014

PROJECT MAP

